



# NEW HIGH SCHOOL BOARD WORKSHOP

St. Cloud Area School District

#### **PURPOSE**

The purpose of this meeting is present current status of New High School Design

#### **MEETING AGENDA**

- A. REVIEW OF PROJECT PARAMETERS
- **B. REVIEW NEW HIGH SCHOOL PLAN**
- C. LEARNING NEIGHBORHOODS
- D. SCHEDULE REVIEW & IMPLICATIONS
- **E. OTHER BUSINESS**





## project parameters

- Referendum question amount of \$104.5 million
- Construction budget of \$83.5 million, building and site
- **1600 student capacity** (vs. 1800)
- **320,000 square feet** (200sf/student)
- **800 seat auditorium** (vs. 1200 seats)
- 3-station gym with 1 aux. gym, 4 gyms total
- Includes the pool as previously defined
- Re-starting in the middle of schematic design phase
- Building on the previous programming and design work
- Work with this High School Design Committee

**WE SEE** inviting, student-centered designs that integrate environmental, community and technological resources to cultivate a love of learning in all students. By celebrating beauty, function and sustainability, we build on a tradition of excellence that serves as a source of pride for students, staff and the community.

















#### **LEARNING NEIGHBORHOODS**

- Flexible Spaces
- Staff Collaboration
- Shared Ownership of Space
- Variety of Space
- Adaptable Spaces
- Collegiate Atmosphere
- Integrated Specialized Spaces







## LEARNING COMMUNITIES MAIN LEVEL







**UPPER LEVEL** 







3 PER LEVEL, 6 TOTAL, 7 T.S./L.C.







3 PER LEVEL, 6 TOTAL, 7 T.S./L.C.









3 PER LEVEL, 6 TOTAL, 7 T.S./L.C.












#### PARTIAL SITE PLAN





#### Project Schedule New High School St. Cloud Area Schools ISD 742

### ← We are here.



#### **SCHEDULE IMPLICATIONS & FACTORS, FAST TRACK MODEL**

- Multiple Stacked Bid Packages
- Award of Packages Prior to Knowing the "Whole Picture" from a Budget Standpoint
- Budget Rigidity with Multiple Packages
- Construction Market Uncertainty / Volatility
- Design Coordination of Building Systems with Early Packages
- Limited Float Time during Construction Weather, Lead-Times,
   Delivery Delays, etc.
- Regulatory Approvals and Reviews Processes
- Access Road and Utility Work Coordination
- Winter Conditions Impacts on Schedule and Budget
- Site Conditions Soils, Rock, Balance, etc.



### PARTNERSHIP UPDATE





### **THANK YOU!!**

St. Cloud Area School District