

ics

CONSULTING, INC

TECH CONSTRUCTION PROGRESS

7/1719

WORK IN PLACE THROUGH JUNE

- Concession building electrical and plumbing continued.
- Sheet rock taping in areas 7 and 8 continued.
- Interior stairs and railings installation in area 8.
- Pool tile installation.
- Painting continued in Area 6 Office and Area 8 Lockers and Pool.
- Tile continued in corridors and bathrooms in area 7 & 8.
- Ceiling installation continued in areas 4 commons, 6 Admin, 7 Music & Arts, and Area 8 Athletics.
- Lighting installation will continue in Area 6 admin, area 7 Music & Arts, and area 8 Athletics.
- Electrical Finishes were ongoing in areas 1, 2 & 3 learning neighborhoods and area 6 admin.
- Rubber flooring installation in the common spaces, music rooms, and athletic collaboration spaces.
- Toilet partitions continued to be installed.
- Exterior and Interior security camera installation.
- Building network equipment and technology installation.
- Architectural wood paneling continued in areas 6 entry & admin.
- Architectural casework continued in tiger den, art and music rooms, and area 8 spaces.
- Electrical continued in area 7 auditorium.
- Duct and piping insulation continued in the commons, admin area, and locker rooms as well as mechanical rooms.
- Hydronic piping continued area 8 mechanical room.
- Plumbing fixtures are being set in the music and art areas, and area 8 athletic areas
- Interior window installation continued in areas 6, 7, and 8.
- Fire sprinklers testing continued throughout all learning neighborhoods, commons, kitchen, gymnasium, athletic areas, and auditorium.
- Fire Alarm testing continued.
- Exterior concrete installation continued.
- Landscaping started.
- Concession building windows, sheetrock, and masonry walls were being installed.
- Concrete floor polishing and stain.

Lower Media Center & Commons Area



The Shack & Building Entry



Auditorium Seating Area & Rigging Wall



Multi-Purpose Room & Gym



Band & Choir Rooms



FACS Area and Fitness Room



Front Entry Exterior And Stadium Entry









UPCOMING SCHEDULED ACTIVITIES

- Concession building finishes continue.
- Interior stairs and railings installation in area 7.
- Pool tile installation completed.
- Painting will continue in Area 7 and touch ups throughout the facility.
- Tile continuing in area 8 corridor.
- Ceiling grid installation will continue in areas 7 and 8.
- Electrical Finishes will be ongoing in areas 7 and 8.
- Rubber flooring install in area 7 and area 8.
- Carpet install in thee tiger den.
- Concrete floor polishing in front entry, and area 8 corridor.
- Furniture deliveries throughout the Building.
- Equipment deliveries will continue.
- Stage floor install will begin.
- Auditorium seating will begin.
- Pool finishes will be completed and the pool will be filled.
- New and existing furniture and equipment will continue to arrive.
- Fire alarm testing and life safety items will be testing and reviewed with the city.
- Site concrete will be completed.
- Final course of asphalt will be installed.
- Security cameras and network equipment will continue.
- Network equipment will be operational.
- Kitchen equipment testing and inspection will begin.
- Floor polishing will continue in the front entry and athletic hallways.
- Interior and Exterior signage will continue.
- Rigging installation will continue.
- Punchlist items throughout.
- Staff training

QUESTIONS

