

TECH CONSTRUCTION PROGRESS

6/13/18

WORK IN PLACE THROUGH MAY

- **Site Work**

- Site utilities are being installed.
- Site fencing is being installed.
- Parking lot rock is being installed
- Pavers are being installed around tennis courts and starting in the staff parking lot.
- Curbs are being installed.
- Site concrete in athletic areas is being installed.
- Bleacher slab is being prepped.
- Turf field is being graded.
- Athletic equipment including foul poles, batting cages, and backstops are being installed.
- Footings and foundations at concession stands is being installed.
- Athletic lighting is being installed.
- Tennis court paving will begin this week

- **Building**

- Structural steel installation continues in the Commons and Auditorium.
- 2nd level composite slabs are complete in areas 1-3
- Installation of precast in Pool area is scheduled to complete end of next week.
- Precast plank will begin next week in locker room areas
- Metal Stud Exterior wall framing and sheathing is underway in Learning Neighborhood 3 & Commons.
- Wood parapet walls and wood blocking are being installed throughout area 2.
- Roofing install in area 1.
- Underground plumbing complete in areas 1-4 and ongoing in area 6.
- Interior metal stud walls are being framed on level 2 area 1.
- Electrical underground rough-ins underway several areas.
- Mechanical ductwork is being installed on level 2 area 1.
- Masonry wall install continues at Auditorium.
- Slab on grade install in area 2.

Learning Neighborhood Exterior Sheathing



Area 2 & 3 Second Level Concrete Kitchen Decking Rough-Ins



Area 1 - 2nd Level Mechanical Rough-ins



Precast in Area 7 & 8



North Entry and Learning Neighborhoods



Paver Installation at Tennis Courts



Area 1 Roofing & Mechanical Penthouse



Learning Neighborhood Progress







Overall Building



UPCOMING SCHEDULED ACTIVITIES

- Structural Steel installation to continue in the Admin area, Auditorium and Pool
- Masonry to continue in the Auditorium, Pool, and Concession Stand.
- Exterior Wall Framing and Sheathing to continue in the Learning Neighborhoods.
- Underground Plumbing to continue throughout.
- Continue with Electrical Rough-Ins throughout.
- Paving and paver install throughout.
- Slab on grade throughout the learning neighborhoods and kitchen.
- Precast installation in the pool and precast plank in the locker room areas.
- Roofing to continue.
- Mechanical, plumbing, and electrical rough-ins 1st and 2nd floor learning neighborhoods.
- Exterior site work including asphalt, concrete, fencing, athletic equipment, lighting, and concession stand.
- Stadium bleacher installation.

QUESTIONS

