

# TECH CONSTRUCTION PROGRESS

5/9/18



# WORK IN PLACE THROUGH APRIL

---

- Exterior Footings and Foundations complete.
- Structural Steel installation continues in the Commons, Gym and Physical Ed spaces.
- Metal Stud Exterior wall framing is underway in Learning Neighborhood 1.
- Underground plumbing underway in several areas.
- Electrical Rough-ins underway in several areas.
- Masonry wall install continues at Physical Ed space and Auditorium.
- Wood parapet walls are being installed.
- 2<sup>nd</sup> Level composite slab installation.



# Area 1 Exterior Sheathing and Underground Plumbing





## Area 2 & 3 Second Level Decking Commons/Kitchen Decking





# Structural Steel Install and 2<sup>nd</sup> Floor Decking





# Area 8 Masonry





## Creek Crossing Work Underway





## Creek Crossing Work Underway





## Creek Crossing Work Underway





# Learning Neighborhood Progress













# Overall Building









# UPCOMING SCHEDULED ACTIVITIES

---

- Structural Steel installation to continue in the Admin area, Gym and Pool
- Load Bearing Masonry to continue in the Locker rooms.
- Exterior Wall Framing and Sheathing to continue in the Learning Neighborhoods.
- Underground Plumbing to continue throughout.
- Continue with Electrical Rough-Ins throughout.
- North entry work to continue.
- 2<sup>nd</sup> level composite slabs.
- Precast installation in the Auditorium.
- Roofing to begin.
- Exterior site work including paver installation, asphalt, and concrete.



# QUESTIONS

---

